

## Date Called in 10/23/2022 Date Scheduled

## City Of Orono

Po	int of S	ale Sanitary Sewer Service I&I Compliance Inspection For	m		
Property Address:		1300 Wildhurst Trail			
PID:		0711723310028			
		Owner Information			
Name:					
Mailing Address: (if different from Property)					
Phone:		Email:			
		Inspector Information			
Name:					
Company/ Organization		License number:			
Phone:		Email:			
~	Ι α	Inspection	Pass		
System	Standard			Fail	
Roof Drains	sewer land	Roof drains and leaders Roof drains should not be connected to the sanitary sewer but should discharge to the ground outside of a building. If the roof drains are connected to the sanitary sewer, disconnect them, plug any open connections to the sanitary sewer using a non-shrink permanent material, and redirect the roof drains onto the ground outside the building.			
Foundation Drains	Founda around pumped	Foundation drains are underground pipes that collect storm water from around the base of a building and into a sump basket, where it is then pumped outside of the building. Foundation drains should not be connected to the sanitary sewer.			
Sump Pumps	baseme system	Sump pumps are designed to capture surface or ground water that enters basements or crawl spaces and pump it away from the house. The basic sump system includes drain tile, a sump pit, a sump pump, a float or switch, and a drain line. Sump pumps should not be connected to the sanitary sewer.			
Sewer Service Line	Sanitary Sewer Inflow & Infiltration (I/I) Compliance Inspection Sanitary Sewer Lines. All sanitary sewer lines serving Property, from the house to the main line, shall be in a safe and functional condition and shall be free from all leaks, failures including but not limited to partially collapsed sections or tree root intrusion. The sanitary sewer lines shall meet the City Code standards and specifications. (Details on back of this sheet)				
Notes:	Sewer service connected and inspected on 5/29/2020. 4" sch 40 PVC sewer service with tracer wire & anode 5lb air test for 15 min Compliancy for this property is valid for 10 years from this date.				
Toilet Removed For Inspection:	o Yes	o No			
Inspectors Signature: Date					
Owners Signature			Date:		
Compliant		City Review  Corrective Action Required			

City Review					
<b>★</b> Compliant		☐ Corrective Action Required			
Certificate of Compliance E	xpires:5/29/2030	Corrective Action Due by:			
Date:	Signature:	Melou			
10/23/2024	Name: Kellie Hoen				