STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Wash 3660

RECEIVED
FEB 10 1994
WATER RESOURCES DEPT.
SALEM, OREGON

1N/2W/2ba

(START CARD) # 62652

(1) OWNER: Well Number

Name VIRGINIA YURKOVICH
Address 21950 NW MEIER RD
City HILLSBORO State OR Zip 97124

(2) TYPE OF WORK:
☐ New Well ☒ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 425 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
5-7/8	290	425	SEAL NOT DISTURBED			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	-5	425	PVC160	☐	☒	☒	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method DRILLED
☐ Screens Type Material PVC 160

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
405	425		60	3/8		☐	☒☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30		400	1 hr.
24		325	"
22		300	"

Temperature of Water 52°F Depth Artesian Flow Found
Was a water analysis done? ☒ Yes By whom AMJ
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County WASHINGTON Latitude Longitude
Township 1N N or S. Range 2W E or W. WM.
Section 2 NE ¼ NW ¼
Tax Lot 1200 Lot Block Subdivision
Street Address of Well (or nearest address) 21950 NW MEIER RD HILLSBORO, OR

(10) STATIC WATER LEVEL:
171 ft. below land surface. Date 02/02/94
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found @ 250

From	To	Estimated Flow Rate	SWL
--	290	5-6 gpm	171
370	385	5 gpm	"
385	425	20 gpm	171

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Previously drilled, open hole	0	285	171
" " , fill	285	290	"
Gray-black basalt, hard,	290	370	"
creviced			"
Black basalt & lava, occ.	370	385	"
claystone			"
Gray-black basalt, occ. broken	385	425	171
streaks, occ. lava streaks			

Date started 02/01/94 Completed 02/02/94

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed David Solberg WWC Number 1610 Date 02/07/94

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed WWC Number 573 Date 02/07/94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91